



LOCAL GOVERNMENT SUPPORT FUND-SUPPORT TO THE BARANGAY DEVELOPMENT PROGRAM (LGSF-SBDP)
Report on Fund Utilization and Status of Program/Project Implementation
 For the Quarter Ended December 31, 2024



Fund Source	Date of Notice of Authority to Debit Account Issued (NADA)	Type of Program/Project	Name Title of Program/ Project	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion (month and year)	Remarks on Program/ Project Status
							Received	Obligation	Disbursement		
LGSF-SBDP under R.A.11975	August 20, 2024	Road Networks	Concreting of Farm to Market Road, Barangay Mabuhay	Barangay Mabuhay	By Contract	Entire population of Barangay Mabuhay and adjacent Barangay's	2,500,000.00	2,372,245.64	2,372,245.64	November 9, 2024	100% Completion
LGSF-SBDP under R.A.11975	August 20, 2024	Road Networks	Concreting of Farm to Market Road, Barangay San Ramon	Barangay San Ramon	By Contract	Entire population of Barangay San Ramon	2,500,000.00	249,710.07	249,710.07	November 9, 2024	100% Completion
LGSF-SBDP under R.A.11975	August 20, 2024	Road Networks	Concreting of Farm to Market Road, Barangay Bagong Sirang	Barangay Bagong Sirang	By Contract	Entire population of Barangay Bagong Sirang and adjacent Barangay's	2,500,000.00	1,996,396.31	1,996,396.31	November 30, 2024	100% Completion

LGSF-SBDP under R.A.11975	August 20, 2024	Road Networks	Concreting of Farm to Market Road, Barangay Pinitan	Barangay Pinitan	By Contract	Entire population of Barangay Pinitan and adjacent Barangay's	2,500,000.00	1,248,956.10	1,248,956.10	November 30, 2024	100% Completion
LGSF-SBDP under R.A.11975	August 20, 2024	Road Networks	Rehabilitation of Farm to Market Road, Barangay Tandoc	Barangay Tandoc	By Contract	Entire population of Barangay Tandoc and adjacent Barangay's	2,500,000.00	2,491,549.50	2,491,549.50	November 9, 2024	100% Completion
LGSF-SBDP under R.A.11975	August 20, 2024	Road Networks	Concreting of Farm to Market Road, Barangay Salvacion	Barangay Salvacion	By Contract	Entire population of Barangay Mabuhay and adjacent Barangay's	2,500,000.00	1,123,695.30	1,123,695.30	November 9, 2024	100% Completion
LGSF-SBDP under R.A.11975	August 20, 2024	Road Networks	Concreting of Farm to Market Road, Barangay San Andres	Barangay San Andres	By Contract	Entire population of Barangay San Andres	2,000,000.00	1,598,000.00	1,598,000.00	November 30, 2024	80% Completion
LGSF-SBDP under R.A.11975	August 20, 2024	Road Networks	Concreting of Farm to Market Road, Barangay Fundado	Barangay Fundado	By Contract	Entire population of Barangay Fundado and adjacent Barangay's	2,500,000.00	1,998,000.00	1,998,000.00	November 30, 2024	80% Completion
LGSF-SBDP under R.A.11975	August 20, 2024	Power Supply System	Provision of Renewable Energy-Based Electrification, Barangay San Andres	Barangay San Andres	By Contract	Entire population of Barangay San Andres	500,000.00	499,046.50	499,046.50	December 25, 2024	100% Completion


LGSF-SBDP under R.A.11975	August 20, 2024	Power Supply System	Provision of Renewable Energy-Based Electrification, Barangay Homestead	Barangay Homestead	By Contract	Entire population of Barangay Homestead	2,500,000.00	2,498,750.40	2,498,750.40	December 25, 2024	100% Completion
LGSF-SBDP under R.A.11975	August 20, 2024	Health Center	Rehabilitation/Improvement of Health Station, Barangay Nalayanan	Barangay Nalayanan	By Contract	Entire population of Barangay Nalayanan	2,500,000.00	1,249,500.00	1,249,500.00	January 4, 2025	70% Completion

Certified correct by: The Local Finance Committee (LFC)

Attested by:

JERICSON A. BALATAN
Municipal Budget Officer


CARINA R. POLINGA
Municipal Mayor


DOROTHY T. FELICITAS
Municipal Treasurer


FE MARIE F. VILLAMORA
Municipal Planning and Development Coordinator



LOCAL GOVERNMENT SUPPORT FUND-SUPPORT TO THE BARANGAY DEVELOPMENT PROGRAM (LGSF-SBDP)
Report on Fund Utilization and Status of Program/Project Implementation
 For the Quarter Ended December 31, 2024



Fund Source	Date of Notice of Authority to Debit Account Issued (NADAI)	Type of Program/Project	Name Title of Program/ Project	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion (month and year)	Remarks on Program/ Project Status
							Received	Obligation	Disbursement		
LGSF-SBDP under R.A.11975	December 5, 2024	Road Networks	Concreting of Farm to Market Road, Barangay Bagong Sirang	Barangay Bagong Sirang	By Contract	Entire population of Barangay Bagong Sirang and adjacent Barangay's	2,000,000.00				Not yet implemented
LGSF-SBDP under R.A.11975	December 5, 2024	Road Networks	Concreting of Farm to Market Road, Barangay Bagong Sirang (Phase II)	Barangay Bagong Sirang	By Contract	Entire population of Barangay Bagong Sirang and adjacent Barangay's	3,000,000.00				Not yet implemented
LGSF-SBDP under R.A.11975	December 5, 2024	Road Networks	Concreting of Farm to Market Road, Barangay Fundado (Phase II)	Barangay Fundado	By Contract	Entire population of Barangay Fundado and adjacent Barangay's	4,000,000.00				Not yet implemented

LGSF-SBDP under R.A.11975	December 5, 2024	Power Supply System	Provision of Renewable Energy-Based Electrification, Barangay Fundado	Barangay Fundado	By Contract	Entire population of Barangay Fundado	1,000,000.00					Not yet implemented
LGSF-SBDP under R.A.11975	December 5, 2024	Road Networks	Concreting of Farm to Market Road, Barangay Homestead	Barangay Homestead	By Contract	Entire population of Barangay Homestead and adjacent Barangay's	3,000,000.00					Not yet implemented
LGSF-SBDP under R.A.11975	December 5, 2024	Power Supply System	Provision of Renewable Energy-Based Electrification, Barangay Homestead (Phase II)	Barangay Homestead	By Contract	Entire population of Barangay Homestead	2,000,000.00					Not yet implemented
LGSF-SBDP under R.A.11975	December 5, 2024	Road Networks	Concreting of Farm to Market Road, Barangay Mabuhay (Phase II)	Barangay Mabuhay	By Contract	Entire population of Barangay Mabuhay and adjacent Barangay's	2,000,000.00					Not yet implemented
LGSF-SBDP under R.A.11975	December 5, 2024	Road Networks	Rehabilitation/Improvement of Farm to Market Road, Barangay Mabuhay	Barangay Mabuhay	By Contract	Entire population of Barangay Mabuhay and adjacent Barangay's	3,000,000.00					Not yet implemented
LGSF-SBDP under R.A.11975	December 5, 2024	Water Supply System	Expansion of Level III Water System at Barangay Nalayahan	Barangay Nalayahan	By Contract	Entire population of Barangay Nalayahan	3,000,000.00					Not yet implemented

LGSF-SBDP under R.A.11975	December 5, 2024	Power Supply System	Provision of Renewable Energy-Based Electrification, Barangay Nalayahan	Barangay Nalayahan	By Contract	Entire population of Barangay Nalayahan	2,000,000.00				Not yet implemented
LGSF-SBDP under R.A.11975	December 5, 2024	Road Networks	Concreting of Farm to Market Road, Barangay Pinitan (Phase II)	Barangay Pinitan	By Contract	Entire population of Barangay Pinitan	3,500,000.00				Not yet implemented
LGSF-SBDP under R.A.11975	December 5, 2024	Water Supply System	Expansion of Level II Water System, Barangay Pinitan	Barangay Pinitan	By Contract	Entire population of Barangay Pinitan	1,500,000.00				Not yet implemented
LGSF-SBDP under R.A.11975	December 5, 2024	Road Networks	Concreting of Farm to Market Road, Barangay Salvacion (Phase II)	Barangay Salvacion	By Contract	Entire population of Barangay Salvacion and adjacent Barangay's	5,000,000.00				Not yet implemented
LGSF-SBDP under R.A.11975	December 5, 2024	Road Networks	Concreting of Farm to Market Road, Barangay San Andres (Phase II)	Barangay San Andres	By Contract	Entire population of Barangay San Andres	4,000,000.00				Not yet implemented
LGSF-SBDP under R.A.11975	December 5, 2024	Power Supply System	Provision of Renewable Energy-Based Electrification, Barangay San Andres (Phase II)	Barangay San Andres	By Contract	Entire population of Barangay San Andres	1,000,000.00				Not yet implemented
LGSF-SBDP under R.A.11975	December 5, 2024	Road Networks	Concreting of Farm to Market Road, Barangay San Ramon	Barangay San Ramon	By Contract	Entire population of Barangay San Ramon	2,500,000.00				Not yet implemented


LGSF-SBDP under R.A.11975	December 5, 2024	Road Networks	Concreting of Farm to Market Road, Barangay San Ramon (Phase II)	Barangay San Ramon	By Contract	Entire population of Barangay San Ramon	2,500,000.00					Not yet implemented
LGSF-SBDP under R.A.11975	December 5, 2024	Road Networks	Concreting of Farm to Market Road, Barangay Tandoc	Barangay Tandoc	By Contract	Entire population of Barangay Tandoc and adjacent Barangay's	3,000,000.00					Not yet implemented
LGSF-SBDP under R.A.11975	December 5, 2024	Road Networks	Rehabilitation/Improvement of Farm to Market Road, Barangay Tandoc	Barangay Tandoc	By Contract	Entire population of Barangay Tandoc and adjacent Barangay's	2,000,000.00					Not yet implemented

Certified correct by: The Local Finance Committee (LFC)

Attested by:

JERICSON A. BALATAN
Municipal Budget Officer


CARINA R. POLINGA
Municipal Mayor


DOROTHY T. FELICITAS
Municipal Treasurer


FE MARIE B. VILLAMORA
Municipal Planning and Development Coordinator